BM No 692/12-13 dt 14.2.2013
TR20 493/12-13 dt 16.2.2013
Tbill 014-13-000044 Pdt 2023

Bill No 2 for BR 296/13-14 30-8-13

SBR 65/31-7-13

M.A.R. 57 (Rule 116)

Measurement Book

Sheet 20 only

171838

No. C/09

Serial No.....

Name of work Pm provement to Road at Coconut Garden in Mandimathalaga in Ward No. 14.

Name of Contractor of nature of Agency Tamilnadu Rural (West) Bangalore

Date of commencement of work WO No. 692/12-13 dt 4.3.2013

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
1	Providing and casting non load bearing wall with Cement Concrete Solid blocks with Compressive Strength not less than 35 Kg/sq.cm with cement mortar 1:4 (Foam, Clover blocks) with Solid Concrete blocks of Size 40x20x20cms (Lab by Confirming to IS 2185/1979 in Super Structure in all floors Cost of material, labour charges, Scaffolding and complete upto Ground floor.						
	Ground floor Coconut garden HS	2	27.00		0.20	10.80	
		2	25.00		0.20	10.00	
		2	24.00		0.20	9.60	
		2	24.00		0.20	9.60	
		2	21.00		0.20	8.40	
	2nd Floor Coconut garden HS	2	30.00		0.20	12.00	
		2	30.00		0.20	12.00	
		2	35.00		0.20	14.00	